

<b>1. Proposal and budget</b>		
Start: 01/01/10	ID: 1	
Finish: 14/01/10	Dur: 2 wks	
Res:		

<b>2. Board approval</b>		
Start: 15/01/10	ID: 2	
Finish: 04/02/10	Dur: 3 wks	
Res:		

<b>3. Detailed drawings</b>		
Start: 05/02/10	ID: 3	
Finish: 04/03/10	Dur: 4 wks	
Res:		

<b>4. Building permits</b>		
Start: 05/03/10	ID: 4	
Finish: 18/03/10	Dur: 2 wks	
Res:		

<b>11. Parking lot</b>		
Start: 23/07/10	ID: 11	
Finish: 05/08/10	Dur: 2 wks	
Res:		

<b>6. Recruit staff</b>		
Start: 05/02/10	ID: 6	
Finish: 24/06/10	Dur: 20 wks	
Res:		

<b>5. Construct building</b>		
Start: 19/03/10	ID: 5	
Finish: 22/07/10	Dur: 18 wks	
Res:		

<b>10. Complete interiors</b>		
Start: 23/07/10	ID: 10	
Finish: 19/08/10	Dur: 4 wks	
Res:		

<b>12. Building inspection</b>		
Start: 20/08/10	ID: 12	
Finish: 26/08/10	Dur: 1 wk	
Res:		

<b>7. Select furniture supplier</b>		
Start: 05/02/10	ID: 7	
Finish: 18/02/10	Dur: 2 wks	
Res:		

<b>8. Order furniture</b>		
Start: 25/06/10	ID: 8	
Finish: 05/08/10	Dur: 6 wks	
Res:		


<b>13. Install furniture</b>		
Start: 27/08/10	ID: 13	
Finish: 02/09/10	Dur: 1 wk	
Res:		

<b>9. Order computers</b>		
Start: 05/02/10	ID: 9	
Finish: 04/03/10	Dur: 4 wks	
Res:		

<b>14. Install computers</b>		
Start: 03/09/10	ID: 14	
Finish: 16/09/10	Dur: 2 wks	
Res:		

<b>15. Building occupied</b>		
Milestone Date: Thu 16/09/10		
ID: 15		

Project: Part II - 2 - Good Version Date: Sun 07/02/10	Critical		Critical Summary		Critical Marked		Project Summary	
	Noncritical		Summary		Marked		Highlighted Critical	
	Critical Milestone		Critical Inserted		Critical External		Highlighted Noncritical	
	Milestone		Inserted		External			



10